

Irrigation & Command Area Development – West Godavari District - Lift-V of Tadipudi Lift Irrigation Scheme along with other works I to provide Irrigation facilities to 12,915 acres located in higher contour i.e. (+) 70M to (+) 123M in Gopalapuram and Devarapalli Mandals, West Godavari District - Revised Administrative approval for Rs.58.47 Crores for construction of Lift-V – Accorded - Orders – Issued.

IRRIGATION &amp; C.A.D. (PW.MAJOR IRRIGATION-I ) DEPARTMENT

Dated 28-1-2009.  
Read the following :-

- 1) G.O.Ms.No.65, I & CAD (PW.Maj.Irri.1(2)) Dept. dated 18.4.2008
- 2) The Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram Letter No.CE/ISPP/DCE/OT1/AEE, Dated 18.8.2008.
- 3) Memo.No.23904/Maj.Irrig.I(2)/2008, Dated 10.9.2008.
- 4) The Chief Engineer, Indira Sagar Polavaram Project, Dowlaiswaram Letter No.CE/ISP/Dowl/OT1/AEE/623/08, Dated 2.10.2008.

\*\*\*

In the G.O. 1<sup>st</sup> read above, administrative approval was accorded for Rs.27.64 Crores (Twenty seven Crores and sixty four lakhs ) to take up Lift-V of Tadipudi Lift Irrigation Scheme to provide irrigation facilities to 12,915 acres located in higher contour (i.e) + 70 M to 123 M in Gopalapuram and Devarapalli Mandals, West Godavari District.

2. The Chief Engineer, Indira Sagar Polavaram Project in his letter 2<sup>nd</sup> to 4<sup>th</sup> read above has submitted that after conducting survey it was found necessary to change the location of the Pump house from Km.18.0 to Km.28.85 of Tadipudi main canal as the proposed Scheme at Km.18.0 is passing through built up area and farmers objected for the same. Consequently, the cost of pump house has increased as per the site condition which is inevitable. Further the static head involved in the lift is 86 m (from RL +34 m to RL +120 m) and considering the losses it was found that the PSC pipes originally proposed cannot withstand the above pressures. Therefore 50% of length of pressure main is proposed to be changed from PSC pipe line to MS pipeline as per the technical requirements resulting in the increase in the cost of pipe line..

2. It is also informed that the revision of the estimate from is mainly due to the following reasons :-

1. Change of location of off take from Km.18.0 to Km.28.85.
2. Change of SSR.

P.T.O.

3. Abnormal increase in cost of sumpwell, pressure main, siphon etc.
4. Additional provision towards Land Accusation, Civil works, maintenance, provisions of service Road along pressure main, increase in cost of distributory system etc.
4. The Chief Engineer, Polavaram Project, Dowlaiswaram has accordingly requested the Government to accord Revised Administrative Approval for Rs.58.47 Crores to take up the work immediately with the proposed deviation to create facilities to the targeted ayacut.
5. Government after careful examination hereby accord administrative approval for Rs.158.47 Crores (Twenty seven Crores and sixty four lakhs ) to take up proposed Lift-V of Tadipudi Lift Irrigation Scheme to provide irrigation facilities to 12,915 acres located in higher contour (i.e) + 70 M to 123 M in Gopalapuram and Devarapalli Mandals, West Godavari District. by changing the located the off take from Km.18.0 to Km.28.85 of Tadipudi Main Canal including the provision for land acquisition etc.
6. The expenditure sanctioned above shall be debited to the Head of Account "4701 – Major and Medium Irrigation - 01 Major Irrigation – Commercial - M.H 158 – Tadipudi Lift Irrigation Scheme – GH 11 Normal State Plan – 530 Major Works - 531 Other expenditure"
7. The Chief Engineer, Polavaram Project, Dowlaiswaram shall take necessary action accordingly.
8. This order issues with the concurrence of the Finance (W&P) Department vide their U.O.No.4859/F.79A1)/08-1, dated 5.12.2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHAIENDRA KUMAR JOSHI  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Chief Engineer, Polavaram Project, Dowlaiswaram- 533 125  
East Godavari District,  
The Accountant General, Andhra Pradesh. Hyderabad.  
The Director of Works Accounts, Hyderabad.  
The Joint Director of Works Accounts, Dowlaiswaram  
The Finance (W&P) Department.  
The P.S to Special Secretary to Chief Minister  
The OSD to Minister (Major Irrigation & Medium Irrigation)  
The P.S. to Principal Secretary to Government (Projects).  
Stock file /Spare copy

// FORWARDED :: BY ORDER //

SECTION OFFICER.